Work Order ID : 19180106
Please have on site contact sign this copy and keep this for your record.

General Information

Service Title
Installation of (2) K27i ss Floormount Kiosk - 2 Techs Required - Possible Dual Cable Run (4 Runs)

Service Schedule
On Tuesday May 26th 2026
At 9:00 am EDT

Manager of Work Order
Zachary Brownlow

+19528066107

Assigned Provider
Frederick Jeffers (user id: 794871)

Service Location (type: Commercial)
USDKN00344609
997 Woodbourne Rd
LEVITTOWN, PA, 19057

On Site Contact

Technical help
Acrelec Install Support
+1 866-932-0080
Notes: (866) 932-0080 option 3

Additional Fields

Full Work Description

⚠️ PLEASE READ SERVICE DESCRIPTION CAREFULLY AS CHANGES HAVE BEEN MADE! WHEN CALLING INTO ACRELEC SUPPORT, IF PLACED ON HOLD FOR LONGER THAN 15 MINUTES, LET YOUR WO MANAGER KNOW THROUGH CALL/TEXT SO THEY CAN REACH OUT TO SUPPORT DIRECTLY. AFTER THEY HAVE REACHED OUT, CONTACT WO MANAGER AGAIN IF ANOTHER 15 MINUTES PASS WITH NO CONTACT. ⚠️

⚠️ PLEASE READ DELIVERABLES AND TOOLS REQUIRED AS THEY HAVE BEEN UPDATED AND THE LACK OF THESE DELIVERABLES WILL RESULT IN A DELAY IN CLOSING THE WORK ORDER ⚠️

⚠️ IF CABLE RUNS EXCEED 100 FT EACH, PLEASE CONTACT ACRELEC SUPPORT FIRST AND GET THEIR APPROVAL ⚠️

TEXT WO MGR ONCE ONSITE WITH CITY/STATE INFO OF LOCATION

1. OBJECTIVE(S):

- Install the K27i Kiosk(s), run data cabling (if needed), and configure and test the unit(s).

2. CONDITIONS:

In the event of an aborted installation after check-in (ex. equipment not onsite, site not ready, etc.), the Provider agrees to accept a fixed payment of $100.00.

This job is set at a fixed price. Any delays exceeding 30 minutes that are out of the technician's control (ex. trips to get missing parts, delays waiting on site team, long configuration hold times) must be reported immediately to the WO Manager. Pay adjustments past 3hrs for K22s and 4hrs for K27s MUST account for delays, require delay time logs, explanations, and are to be granted at the WO Manager's discretion. The delay time log MUST be completed for OOS payments.

Out-of-scope hours will be paid at a rate of $55/hr. IF REQUIRED, ADD DATA CABLING TIME AND MATERIAL TO EXPENSES FOR REIMBURSEMENT.

WORK ORDERS WILL ONLY BE PAID IF ALL REQUIRED DELIVERABLES ARE UPLOADED TO THE FIELD NATION TICKET. These are to be uploaded to Field Nation and reviewed by the WO Manager BEFORE checking out. The Provider is solely responsible for any additional trips to the work site (along with any additional accrued work hours) if all deliverables are not uploaded or the work is not completed as specified in the scope of work and/or installation manual. Obtain a release code from Acrelec install support team.

3. PROCEDURE:

----------Follow the instructions in the installation guide----------

----------General summary of steps below----------

A. Assembly/Installation

- Work with store MOD or franchise Owner/Owner Representative to determine Kiosk install location(s) and locate Kiosk hardware shipment.
- ***MOD (Manager on Duty) and/or Franchise Representative must approve kiosk location(s) PRIOR to drilling and beginning the installation of the Kiosk(s).***
- *Complete inventory to confirm all parts listed installation guide are onsite. Please note pin pads are shipped separately from Verifone.*
- **IF CEILING IS OVER 10'2" – REPORT TO ACRELEC INSTALL SUPPORT**
- Ensure Kiosk location(s) have power and data source (2x Cat6 Cables per kiosk) required for installation.

----STOP AND PROCEED TO CABLING SECTION BELOW IF NO DATA CABLING IS PRESENT----

- Install Bridge PC ***PRIOR*** to beginning kiosk assembly.
- ****K27 Lite Kiosk models have built in bridge PCs***
- **Bridge PC to be powered on and patched into Port 14** of main managed switch typically Cisco Meraki located in MOD's office.
- Call Acrelec Support upon installation of Bridge PC to begin remote configuration **(866) 932-0080 - Option 3.**
- Proceed with Kiosk assembly and installation.
- Upon completion of installation, contact Acrelec Support to begin kiosk configuration and testing (866) 932-0080 - Option 3.
- Complete credit card and gift card testing on-site with the store representative/Acrelec support to ensure kiosks are fully operational.
- **Remove stylus holder and pen on left hand side of pin pad. This is a REQUIREMENT for Dunkin Donuts locations.**
- ****** TECH MUST BE RELEASED BY A MEMEBER OF ACRELEC SUPPORT WITH AUTHORITY TO RELEASE. ACRELEC WILL PROVIDE RELEASE CODE WHICH MUST BE DOCUMENTATED ******
- *****Complete the Acrelec Smartsheet form**,**even if the site is incomplete**.***This MUST be completed for each visit on the same day before leaving site****,* even if multiple days on the same work order.
- **Upload pictures of completed installation(s) and cabling (if ran during this visit) *BEFORE*** leaving the site.
- Please refer to Deliverables section and Example Pictures in documents – ***pictures must match the templates exactly***.
- Clean up work area and leave any miscellaneous items with the store Manager or Owner/Owner Representative.

B. Cabling (if Needed)

- Check power outlet availability to future kiosk location(s).
- Check low voltage pathway from main switch (typically in Manager's office) to future kiosk location(s).
- ***MOD (Manager on Duty) and/or Franchise Representative must specify prospective kiosk location(s) PRIOR to beginning cabling.***
- **If accessible, run (2) Cat6 cables *per kiosk***. Test and terminate (w/ surface mount jacks where possible) on each end.

4. MATERIAL/EQUIPMENT REQUIRED:

- **ROTARY HAMMER DRILL & MASONRY BIT SET (to include 3/8", 1/2" and 5/8" drill bits)**
- **3/8 Drive ratchet & Metric socket set**
- **USB Keyboard and Mouse**
- **300 Ft. Cat6 Plenum (Reimbursed at $0.50/ft.)**
- **Hack saw (May be needed to cut ceiling poles)**
- **Heavy duty Velcro**
- RJ45 Male ends (Reimbursed at $0.75/ea.)
- Keystones (Reimbursed at $2.00/ea.)
- Surface Mount Data Jack (Reimbursed at $5.00/ea.)
- Assorted Allen wrenches (5/32)
- Hammer
- Torpedo level (or laser level recommended)
- Drywall saw
- Flat head and Philips head screw drivers
- 8ft. A-frame ladder
- Nut drivers (SAE and Metric)
- Assorted zip ties
- Measuring tape
- Box cutter
- Electrical tape
- Fish tape and/or push rods (min 100ft.)
- Data cable crimper
- Cordless drill and bit set (*optional, but recommended*)
- Network Cable Tester/Toner
- TDR or Network Cable Length Tester
- Cell Phone
- Laptop/Tablet
- Label maker
- Hotspot
- ******For K27 Lite Model Kiosks, tech may need to provide (1) 15ft power extension cable per K27 Lite kiosk.***

5. DELIVERABLES:

- Submit Installation Smartsheet Form **BEFORE LEAVING SITE:**https://app.smartsheet.com/b/form/141f9472fded4a8a8593aae40e6882bb.
- ****Acrelec Install Support **MUST provide a release code** listed in WO for approved payment. Please list release code for each day if applicable****
- ***AFTER*** all testing is complete and LED light is pink, upload pictures of…

----------Refer to Example Pictures in documents----------

- *****Stylus holder and pen REMOVED on left hand side of pin pad.**
- Unopened kiosk boxes (as found upon arrival)
- Kiosk placement and positioning approval photo
- Picture of Bridge PC and D-Link unmanaged switch installation, including evidence of proper port usage on the store's managed switch.
- Ports 13 and 14 in main switch in use
- Cable tester pass (if cabling was run during this visit)
- Cable Tester showing cable run distance
- Cable management inside kiosk door
- Picture showing that the kiosk payment terminal is installed properly and is secured to the kiosk.
- Picture must also show that the LED light strip is operational.
- Full picture of completed kiosk **(Showing LOGO)**
- Wide angle (floor to ceiling) shot of completed kiosk**(Showing LOGO)**
- Close-up of kiosk foot bolted down
- Close-up of pole at ceiling tile
- Close-up of pole/Kiosk attachment point
- Pictures of credit card and gift card test transaction receipts

Approval of Work

I acknowledge that the work has been satisfactorily completed.

Name	AM / PM Arrival Time
Signature	AM / PM Departure Time
Date	

CONFIDENTIAL!

The following information is confidential and should not be seen by anyone but you, the assigned provider.

Deliverable Uploads

Make sure you collect and upload any required deliverables into the following deliverable categories:
[ ] unopened kiosk hardware boxes.
[ ] successful Smartsheet submission
[ ] Bridge PC and D-Link Switch in network office, Ports 13 and 14 in main switch in use, Cable tester pass (if cabling was run during this visit).
[ ] Cable Tester showing cable run distance
[ ] Close-up of kiosk foot bolted down, Cable management inside kiosk door, Close-up side view of pin pad, Close-up of pole at ceiling tile, Close-up of pole/Kiosk attachment point
[ ] Full picture of completed kiosk, Wide angle (floor to ceiling) shot of completed kiosk, Pictures of credit card and gift card test transaction receipts
[ ] REQUIRED PICTURES LISTED UNDER 5.DELIVERABLES IN SERVICE DESCRIPTION
[ ] any Dunkin Donuts locations please remove the stylus and stylus holder from the pin pad and upload photo
[ ] Misc